EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements to Roads and Drains at Simhadri Layout, New Sai Garden Layout and surrounding areas in Ward No. 11 (Kuvempunagara).
2	Amount of Work Portion	1,02,85,491.00
3	Estimated Cost	100.00 Lakhs
4	Name of Contractor	M/s. Sathya Constructions Prop: R. Satheesh
5	Agreement No	EE/BTP/BBMP/ Ag No. 59/2021-22 Date: 18-03-2022
6	No and date under which work order issued	EE/BTP/BBMP/WO/59/2021-22 Date: 18-03-2022
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	09-06-2022
9	Date of receipt of application in the sub division office	09-06-2022
10	Extension granted if any	Nil
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Nil
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	322 Days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expairy of original period.	Nil
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	Due toSite Dispute, the Work is delay Hence EOT is recommended for sanction without penalty.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer
Ward No. 11

Assistant Executive Engineer
Vidyaranyapura Sub Division, Bangalore-97.

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

Executive Engineer

Chief Engineer